COMPLETION REPORT

1	Name of the work	**Construction of compound wall to primary health centre at Kodigehalli and other development works in Ward No.9, Vidyaranyapura.**
2	Sanctioned Estimate No. and Date	**CER No. 65 dated 28.12.2016**
3	Head of the Account which is chargeable	**P- 2415 009-17-000004**
4	Estimate work order No. and Date	**EE/(Project)/YNKzone/WO/23/16-17 Dt : 27.01.2017**
5	Name of the Contractor	**Technical Manager (West) KRIDL, Bangalore**
6a)	Time stipulated for completion of work	**6 months**
b)	Delay in execution of work	
7	Measurement Recorded M.B. No	**MB No. 12/10-11 Page No.1134 to 1150**
8a)	Check Measurement of the M.B. No.	**MB No. 12/10-11**
	Asst. Engineer/ HR. Engineer Executive Engineer	**Sri. N. Srinivas**
9	Name of the Official / Officer in charge of the work	~~**Sri. Eerappa Reddy**~~ Sri N. Srinivas
10a)	Asst. Executive Engineer	**Sri. B.V. Chandrashekar**
b)	Asst. Executive Engineer	

Rs.25-00 Lakhs	Rs.24,98,907.69		Rs. 1092.31	
As per sanctioned Estimated Amount	Amount claimed as per Actuals	Excess	Difference Savings	Remarks

a) Certified that the above work has been completed within the stipulated time noted in measurement order

b) Certified that the contractor has delayed and completed the work for which necessary line has been recovered

c) Certified that the above work has been executed the contractor satisfactionly in accordance with the specification as entrusted in the agreement.

Asst.Engineer/Jr. Engineer,
Bruhat Bangalore Mahanagara Palike

Asst. Executive Engineer
Bruhat Bangalore Mahanagara Palike

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

11/x/17